REPUBLIC OF ARMENIA MINISTRY OF LABOR AND SOCIAL AFFAIRS SOCIAL PROTECTION ADMINISTRATION II PROJECT LOAN N 5398-AM

ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN REHABILITATION OF PREMISES FOR ABOVYAN UNIFIED SOCIAL SERVICES TERRITORIAL CENTER

AUTHORS:

Environmental Specialist - T. Tadevosyan

ME and Social Safeguards Specialist - N. Mkrtchyan

PART A: GENERAL PROJECT AND SITE INFORMATION

INSTITUTIONAL & AD	MINISTRATIVE					
Country	Republic of Armenia					
Project title	Social Protection Administration II Project (SPAP II), Rehabilitation of Premises for Abovyan Unified Social Services Territorial Center (USSTC) in Kotayk Marz					
Scope of site-specific activity	Rehabilitation activities to be performed at Abovyan USSTC include: the seismic strengthening of the existing premises, the arrangement of premises for a single reception, conference hall and a technical room, construction of the metallic roof, the installation of interior and exterior windows and doors, the demolition and construction of partition walls, the renovation of bathrooms, the arrangement of internal engineering networks (power, gas, water, and sewage) and connections to the municipal utility systems; the adjustment of entrance door panels; the arrangement of an internal heating system. Entrance improvement works include the arrangement of a wheelchair ramp for disadvantaged groups of the population covering it with basalt tiles and placing the rails. An area of 858.9 square meters of the existing building was allocated for the arrangement of					
	premises for the USSTC.					
Institutional	Task Team Leader	rs:		feguards Specialists: ak Avagyan, Environment		
arrangements (WB)	Ivan Drabek,	•	_	ra Dugandzic, Social		
	Natalia Millan, Lucia Solb			Г		
Implementation arrangements (RoA)	Implementing entity:		supervisor:	Works contractor:		
arrangements (NOA)	Ministry of Labor and Social Affairs (MLSA)		MLSA:	(TBD)		
	Social Allali's (MESA)	Tovmas Tadevosyan, Environment		Ashkar LLC		
			Mkrtchyan,			
			Social			
SITE DESCRIPTION				L		
Name of institution	Abovyan USSTC in Kotayk I	Marz				
whose premises are to be rehabilitated	Abovyan 0551C iii Kotayk i	viai Z				
Address and site location of institution whose premises are to be rehabilitated	N4 High School bld., Rossia	a str. 26/4, A	bovyan, Kotayk Ma	rz, Republic of Armenia		
Who uses the land	The land of the construction	n site is the p	roperty of Abovyar	n community.		
(formal/informal)?	The document confirming the real estate acquisition right is the Certificate of State					
	Registration of the Rights over Real Estate N 12022019-07-0009, issued 25.10.2018, RoA Government Decision N 269, dated August 22, 1996, Abovyan Mayor's decision 247-S, dated October 07, 2002, Balance Reference, Construction Permit N47, dated July 30, 2007, premises Division Plan drawn by a qualified professional (Attachment 2).					
	The works will not entail any physical displacement (relocation or loss of shelter) or economic displacement (loss of assets or access to assets that leads to loss of income sources or means of livelihood).					
Description of physical and natural environment around						
the site	I = = = = = = = = = = = = = = = = = = =	_	, , -	The external electricity, natural gas, water supply network, and sewage disposal of the USSTC are currently in place and will remain unchanged; and the internal communications and		

infrastructures, electrical wiring, and water pipelines will be fully replaced.

The civil works will not interfere with the everyday life of nearby residents or public transportation, nearby stores and the bank, as well as the school activity.

There is enough space for parking of construction vehicles and machinery on the territory adjacent to the USSTC and to establish temporary storage for building materials and construction waste, if necessary.

The project's Social and Environmental Specialists have visited and pre-screened the site.

Locations and distance for material sourcing, especially aggregates, water, stones? The necessary aggregates and other construction materials are available from nearby vendors and wholesale trade centers.

Water required for construction works is available inside the building and is supplied by "Veolia Jur" CJSC.

LEGISLATION

National & local legislation & permits that apply to project activity The following Armenian legislation defines a legal framework applicable to project activities:

- Law on Atmospheric Air Protection of RoA (1994).

The purpose of Law on Atmospheric Air Protection is to define main principles of the RoA, directed to the provision of purity of atmospheric air and improvement of air quality, prevention and mitigation of the chemical, physical, biological and other impacts on air quality and regulation of public relation, as well as the principle of setting standards of emission limits on atmospheric air pollutants and permissible physical harmful influences.

According to this law, the contractor shall undertake repairs activities as well as transportation and temporary storage of wastes the way to minimize dust and other emissions to the air.

- RoA Law on Waste (2004).

The law provides the legal and economic basis for the collection, transportation, disposal, treatment, re-use of wastes as well as prevention of negative impacts of waste on natural resources, human life and health. The law defines the roles and responsibilities of the state authorized bodies as well as of waste generator organizations in waste management operations.

According to this law, the waste generated during the renovation of the building should be recycled as appropriate or disposed of in designated locations. According to this law, the contractor shall absorb costs of safe storage, transportation, and disposal of the waste.

- RoA Law on Environmental Impact Assessment and Expertise (2014)

The law defines types of activities that are subject to environmental impact assessment and ecological expertise.

According to this law, works for the renovation of premises for the USSTC are not subject to ecological expertise.

- Land Code of the Republic of Armenia (2001)

Taking into account the nature protection, economic and social significance of the land, the Land Code defines the basic directions of State regulatory system concerning land relations, development of various organizational and legal forms of land economy, fertility of land, land use efficiency raise, protection and improvement of an environment – favorable for human vitality and health, the legal framework concerning the protection of the rights on land, as well as regulation of resettlement and evacuation problems.

Rehabilitation of Abovyan USSTC will not cause resettlement either as defined by this law nor as by OP/BP 4.12 of the World Bank.

- RoA Law on Nature Protection and Nature Utilization (1998)

The Construction Company that implements activities specified in this law is responsible for nature protection and nature utilization payments.

- RoA Law on Urban Development (1998).

The law defines types of activities that are subject to construction permitting.

According to this law, the renovation of the existing premises allocated for Abovyan USSTC requires obtaining the construction permit.

PUBLIC CONSULTATION

When / where the public consultation process will take /took place

The draft ESMP was disclosed through the webpage of MLSA (www.mlsa.am) in Armenian and English languages, as well as the Facebook page of the Project upon clearance by the World Bank on 13.08.2020. As part of alternative/virtual public consultation of the renovation works the draft ESMP was also submitted to the local stakeholders and beneficiaries through emails, fixing a 7-day period for comments and questions.

Brief information on the planned works and contact information of the contractor for addressing questions and grievance will be placed at the work site and/or in its immediate surroundings.

ATTACHMENTS

Attachment 1: Site plan and photo documentation of premises

Attachment 2: Premises ownership certificate

Attachment 3: Conclusion on the technical condition of the building

Attachment 4: Records of public consultation meeting and announcement-invitation (to be provided)

Attachment 5: Waste disposal permission

Attachment 6: Construction Permit

PART B: SAFEGUARDS INFORMATION

ENVIRONMENTAL /SOCIAL SCREENING					
	Activity/Issue	Status	Triggered Actions		
	A. Building rehabilitation	[Yes [] No	If "Yes", see Section A below		
	B. New construction	[] Yes [✓] No	If "Yes", see Section A below		
Will the site	C. Individual wastewater treatment system	[] Yes [/] No	If "Yes", see Section B below		
activity include/involve	D. Historic building(s) and districts	[] Yes [✓] No	If "Yes", see Section C below		
any of the following?	E. Acquisition of land ¹	[] Yes [✓] No	If "Yes", see Section D below		
	F. Hazardous or toxic materials ²	[] Yes [✓] No	If "Yes", see Section E below		
	G. Impacts on forests and/or protected areas	[] Yes [⁄] No	If "Yes", see Section F below		
	H. Handling / management of medical waste	[] Yes [⁄] No	If "Yes", see Section G below		
	I. Traffic and Pedestrian Safety	[✓] Yes [] No	If "Yes", see Section H below		

¹ Land acquisitions includes displacement of people, change of livelihood encroachment on private property this is to land that is purchased/transferred and affects people who are living and/or squatters and/or operate a business (kiosks) on land that is being acquired.

² Toxic / hazardous material includes but is not limited to asbestos, toxic paints, noxious solvents, removal of lead paint,

etc.

PART C: MITIGATION MEASURES

ACTIVITY	PARAMETER	MITIGATION MEASURES CHECKLIST
General Conditions	Notification and Worker Safety	 (a) The local construction and environment inspectorates and communities have been notified of upcoming activities (b) The public has been notified of the works through appropriate notification in the media and/or at publicly accessible sites (including the site of the works) (c) All legally required permits have been acquired for construction and/or rehabilitation (d) The Contractor formally agrees that all work will be carried out in a safe and disciplined manner designed to minimize impacts on neighboring residents and environment. (e) Workers' PPE will comply with international good practice (always hardhats, as needed masks and safety glasses, harnesses and safety boots) (f) Appropriate signposting of the sites will inform workers of key rules and regulations
A. General Rehabilitation and /or Construction Activities	Air Quality	to follow. (a) Demolition debris shall be kept in controlled area and sprayed with water mist to reduce debris dust (b) During pneumatic drilling/wall destruction, dust shall be suppressed by water spraying and/or installing dust screen enclosures at site (c) The surrounding environment (sidewalks, roads) shall be kept free of debris to minimize dust (d) There will be no open burning of construction / waste material at the site (e) There will be no excessive idling of construction vehicles at sites
	Noise	 (a) Construction noise will be limited to restricted times agreed to in the permit. The civil works will cause some noise mostly in defined working hours, however the Contractor shall maximally reduce inconvenience caused to the nearby residents (b) During operations the engine covers of generators, air compressors and other powered mechanical equipment shall be closed, and equipment placed as far away from residential areas as possible
	Water Quality	(a) The site will establish appropriate erosion and sediment control measures such as e.g. hay bales and / or silt fences to prevent sediment from moving off site and causing excessive turbidity in nearby streams and rivers.
	Waste management	 (a) Waste collection and disposal pathways and sites will be identified for all major waste types expected from demolition and construction activities. (b) Mineral construction and demolition wastes will be separated from general refuse, organic, liquid and chemical wastes by on-site sorting and stored in appropriate containers. (c) Construction waste will be collected and disposed properly by licensed collectors (d) The records of waste disposal will be maintained as proof for proper management as designed. (e) Whenever feasible the contractor will reuse and recycle appropriate and viable materials (except asbestos)
H. Traffic and Pedestrian Safety	Direct or indirect hazards to public traffic and pedestrians by construction activities	In compliance with national regulations, the contractor will insure that the construction site is properly secured, and construction-related traffic regulated. This includes but is not limited to Signposting, warning signs, barriers and traffic diversions: site will be clearly visible, and the public warned of all potential hazards Traffic management system and staff training, especially for site access and near-site heavy traffic. Provision of safe passages and crossings for pedestrians where construction traffic interferes. Adjustment of working hours to local traffic patterns, e.g. avoiding major transport activities during rush hours or times of livestock movement Active traffic management by trained and visible staff at the site, if required for safe and convenient passage for the public. Ensuring safe and continuous access to office facilities, shops and residences during renovation activities, if buildings stay open for public.

PART D: MONITORING PLAN

Activity	What (Is the parameter to be monitored?)	Where (Is the parameter to be monitored?)	How (Is the parameter to be monitored?)	When (Define the frequency / or continuous?)	Why (Is the parameter being monitored?)	Who (Is responsible for monitoring?)
		CONST	TRUCTION PHASE			
Provision of construction materials	Purchase of construction materials from the registered providers	Provider's office or warehouse	Verification of labels of the materials and/or certificates	During the conclusion of supply contracts	Ensure reliability of construction materials and their safety for human health	MLSA Technical Supervision Company
Generation of construction waste	- Temporary storage of construction waste in especially allocated areas; - Timely disposal of wastes to the formally designated locations	Work site Location designated for waste disposal	Inspection	Periodically during reconstruction and upon its completion	- Prevent pollution of territory - avoid accidents at the construction site due to scattered fragments of construction materials and debris - retain esthetic appearance of the reconstruction site and other floors	MLSA Technical Supervision Company
Transportation of construction materials and waste	 Technical condition of vehicles and machinery; Confinement and protection of truck loads with lining; Respect of the established hours 	- Construction site - Routes of transportation of construction	Inspection of roads adjacent to the construction object in the direction of the	Selective inspections during work hours	 Limit pollution of soil and air from emissions; Limit nuisance to local communities from 	MLSA Traffic Police

	and routes of transportation	materials and wastes	movement route		noise and vibration; - Minimize traffic disruption.	
Maintenance of construction equipment	- Washing of cars and construction equipment outside the construction site or on maximum distance from natural streams; - Refueling or lubrication of construction equipment outside the construction site or at the predetermined confined area.	Construction site	Inspection of activities	Selective inspections during work hours	 Avoid pollution of water and soil with oil products due to the operation of equipment; Timely localize and decrease expected damage in case of fire. 	MLSA Technical Supervision Company
Workers' health and safety	 Provision of constructors with working clothes and PPE; Strict compliance with the rules of construction equipment operation and usage of PPE; Presence of fire extinguishing and medical aid kits at the work site 	Work site	Inspection	Entire period of works	Reduce the probability of traumas and accidents	MLSA Technical Supervision Company
Traffic and road safety	- Presence of traffic regulation and warning signs as needed; - Construction site demarcated/fenced, and all construction activities confined to the site; - No construction materials and waste piled up or scattered outside the construction site	Area adjacent to the construction site	Inspection	Entire period of construction works	Prevent the violation of interests of the passengers and/or pedestrians because of the construction works	MLSA Traffic Police
Site reinstatement	Land plot around the renovated premises cleared of any residual waste and reinstated	Construction site	inspection	Final stage of works	Ensure complete close- down of the construction site with no residual trash left	MLSA Abovyan

					behind	Municipality Technical Supervision Company
Public information and grievance redress	Information board installed at the work site carrying: - the name of works provider (contractor), works commissioner (MLSA), and works financing Project (SPAP); - contact information / hotline in MLSA for local communities to refer complains on the nuisance caused by construction works	Field office of the contractor and construction site	Inspection of documents	Before and during the construction works	Communicate with the residents or employees as well as other stakeholders of the area adjacent to the construction site and register the complaints	MLSA
		OPE	RATION PHASE			
Operational waste management	 Organized collection of household waste generated during office operation inside USSTC; Arrangements in place and operational for removal of household waste from USSTC 	USSTC space	Inspection of office area	Entire period of office operation	Ensure sanitary safety and favorable conditions for USSTC staff	USSTC administration
Maintenance of internal communication systems	Electric wiring and water/sewage pipes maintained in good operating condition	USSTC space	Inspection of office area	Entire period of office operation	Exclude risks of electric shocks, short circuits, and leakage of pipes	USSTC administration

Operation and maintenance of heating system	Regular servicing of the boiler and entire heating system being undertaken	Premises of the USSTC	Site inspection	Total period of operation of the heating system	Maintenance of heating system in safe and operable condition	Contractor USSTC administration
Emergency preparedness	Presence of fire localization system	Premises of the USSTC	Periodic check-ups	Total period of operation of the USSTC	Reduce risks for the staff and visitors of the USSTC.	USSTC administration Ministry of Emergency Situations
Improved space (premises)	Exterior area of the building kept clean and groomed	Premises of the USSTC	Visual Inspection	Entire period of operation of the USSTC	Ensure favorable social impact of the improved premises on the beneficiaries attending the center.	USSTC administration

Attachment 1. Site plan and photo documentation of premises before repair









Attachment 2

Premises Ownership Certificate



Republic of Armenia

Certificate of State Registration of the Rights over

Real Estate

Cadaster Committee

This Certificate confirms the state registration of the rights over real estate in the integrated registry of state registration of rights over real estate on October 25, 2018 by the following details:

1. Entity(s) of registered right

Ministry of Labor and Social Affairs of the Republic of Armenia

2. The place and name of the real estate

N4 High School building, Rossia str. 26/4, Abovyan community, Kotayk Marz

3. Documents on which the registration is based

RoA Government Decision N 269, dated Aug. 22, 1996, Abovyan Mayor's decision 247-S, dated Oct. 07, 2002, Balance Reference, Construction Permit N47, dated July 30, 2007, premises Division Plan drawn by a qualified professional.

4. Land characteristics

Cadaster Code 07-002-0069-0041

Surface 0.08675 ha

Target use - residential

Operational use - public construction

Type of registered right - Ownership

5. Building characteristics

- 1) Target use public
- 2) Characteristics of the separate buildings;

N	Cadaster Code	Туре	Surface	Type of registered right
1	07-002-0069-0041- 001	School bld.	858.9 sq. m	Ownership

The property is attached to the RoA Ministry of Labor and Social Affairs.

Registering official - Vaghinak Tadevosyan

Position – Real estate register of united subdivision of the State Committee of the Real Estate Cadaster adjunct to the RoA Government.

Certificate N 12022019-07-0009

Attachment 3.

Conclusion on the technical condition of the building

SUMMARY-EXCERPT FROM THE CONCLUSION

on the Technical Condition and Rehabilitation possibility of the School Building N4 Allocated for ABOVYAN USSTC

at Rossia str. 26/4, Abovyan, RA Kotayk Marz

This Conclusion is provided under the Contract dated 02.11.2019 concluded with the Director of "MANANA" LLC Design Company, G. Khostikyan.

Based on the examination results it is concluded:

The technical state of the specified building is evaluated as satisfactory. The degree of damage according to acting norms and standards is classified as 2-nd grade. However considering the operational significance of the examined building (administrative) and prioritizing its safe operation it is necessary to reinforce the building, raising its seisimic resistance level. More specifically the following measures are proposed:

- Improvement of the structure plan (diaphragms, linear elements) based on recalculations to ensure the rigidity and spatial integrity of the building.
- > Preliminary removal of the existing floor layers and construction of a minimum 50mm thick reinforced concrete layer as rigit disks.
- Reinforcement of partition walls with double-sided mesh plaster.
- Implementation of replanning, rehabilitation works according to design solutions.

> Implementation of a new exterior tiling with regulated drainage system, and yard improvement works.

All the works should be implemented in compliance with preliminarily developed and agreed design.

Engineer (sign/seal) H. Khachatryan

Attachment 4. Records of Virtual Consultation on the draft ESMP

MINUTES OF THE VIRTUAL CONSULTATION ON POSSIBLE ENVIRONMENTAL, SOCIAL AND ADMINISTRATIVE PROBLEMS ASSOCIATED WITH THE REHABILITATION WORKS OF ABOVYAN USSTC

Date - 20.08.2020 Consultation duration - 13.08.2020 - 19.08.2020

In order to prevent the spread of the new coronavirus infection in Armenia and protect public health, the public awareness-raising activities on the establishment of Abovyan USSTC in the RoA Kotayk Environmental and Social Management Plan (ESMP) for the rehabilitation works of Abovyan USSTC has been posted on the official website of the RoA MLSA (please find the provided info by the following link (http://www.mlsa.am/?p=26153&fbclid=IwAR2pTh6oKlSsCV5zr8aTQPW-C8ZqdRg3-ivuQQgWsB56YPqUhOe8VfXL8_A).

Also, an official letter was sent to the local Heads of Social Services to be integrated in the future USSTC by the Project Coordinator, particularly detailing:

- 1. Major changes in the process of introduction of the Integrated Social Services System in the RoA social protection system;
- 2. Activities planned to address the possible environmental problems associated with the establishment of Abovyan USSTC; and
- 3. Works envisaged to overcome the potential social adverse impacts related to the establishment of Abovyan USSTC.

No comments, feedback or suggestions from stakeholders were received during the consultation period of August 13 to August 19, 2020

Attachment 5. Waste disposal permission



REPUBLIC OF ARMENIA KOTAYK MARZ ABOVYAN COMMUNITY ADMINISTRATION

Abovyan Community of the RA Kotayk Marz

Barekamutyun Square 1, Abovyan, RA Kotayk Marz

Tel.: 0(222)2-03-65

Fax: 0(222)2-03-65, e-mail: abovyan.kotayg@mta.gov.am

REFERENCE

This Reference is to confirm that construction waste generated during the civil works of Abovyan Unified Social Services Territorial Center will be transported and disposed of at Abovyan community landfill, 7 km away from the town.

Head of Community

sign/seal

V. Gevorgyan

July 7, 2020

Attachment 6. Construction Permit



силиниль сипличьотколлы.

AUSTRE- AILLS' INLIABITY CRACES

	thurumeau	U GURSTE-FURGOUP P	
	N 36 +07+	hrughup 2020 p.	
Ερφού է կυποιρουμονίτη <u>κ.55.</u> φλητούρο (γουσοβορχαιζού 1)	diapi	INVESTIGATION CONTRACTOR CONTRACTOR	ориания подраждания ф
CC, p. bylank, hammylepselin wilner, stepper between wit sing septiming may lightly purpusib hamilette at dipathagration think (Stephily	de greate J. CC. Surgeon Sequelant printer-least agreements decreasing	probidgije granprodpogjele (ski	
gelagagada aglesaradgilag gelagagada b agle karing pannygilab b agle karing pannygilaph	i kwanapilala, wys paje waparajenj herpoloopi		wingdati, dtpuljutigblab.
Opplant beforedlugt: drawn Overlate to a GUZZETE 63 Overlate to Overlate to Overlate to	h. 6700	1201 populación de la companya de la	
(bags unlyus gropsynol/Utopgs)	мим		
	nglaga UNC agraphia nglaga UNC agraphia nglaga ng ng ng ng		Lengthy
technickly sequeling aparent to which sector aparenties I) subdivided (suppri) to	biogens budespeach	autoroga kolonji Quanta diapallaju optilapnaj su	and pulsappe the
Date	MAN abjeleding a valuing	Pales talketing	- 22.00
2. Ekkupupulpub ughuvulqb		24 unfoque	(hpugged)
Copunitat unjumentijado un hadolikoshropiji unjusuvaliteji ku 2.5. Uspahralji opjelijoh zako unjuperalijado unjuh sepa unjuperalijado unjuh espan	μεή αγωθωηρόνα το εύνη Συβνωπουήτη συ υμηθόνου μπηροψηφο εύνησενήτη	ulipary:	
λέρωσμας ωφοριστρού χί Ιωφουντικότης συνδήδισης:	Despringuelpulo opphysi	k glignilang husbilaudogo	de administration
3. Chtsapsepspub duphal. SANNS	durinte perior	VCI-00079+	ab is spendicipalish t pendig

facts of high sp	Selection (Selection of Selection) Selection (Selection) Selection (Selection) (Selection)
ջ անմանակած կարգույի մականանվությ	
sahaiqnahn ilumühtöbpö.	Tight prodpaint, facility subspiciolity.
	(N, HYNDAL) vannishquat kurisalogisquini, buqili Malifi sabqaloruhtiqiy
11 Pr 12(12(17))	
- Ευινούς ωμοβωλλόρ	Francisco Maria Company (Art. Maria
i) sportiguagements, augupus 20 tunerilates dissorbath shelutes consiste	նաբարությունն ակսնչը։ ինչպես եաև դրա ընթացցյում, պարտավու և համար համանավության գայ կառուցապատման հետևանքում վեամ
inn unestkieldet hitus.	s connels connected and discontinuous university from
	subdutejad modybetitensi ljannegaujasmije jadapolijni stug
approach the N. I. househoppoint (23-126-pm.	(phortons) sumidials dead symbologistics.
3) (graspinsi ENT hauftspubli 64	pro (dayne) manufacique o programment prog
dubounoud popoul dejahiche	«Ludwaghl» drup khdub dnu, nzhb hugepten «Ustrureutou
presentations during regard a meter	shop humanumbus shoped papahalas padalabagi is septembulash
tenhnymideny pehidabenhmynysi	Topical M. Leston, company regions, from place and the language of a large set summary point.
	taken u naturatukan mater suladar Sampanarian albem seladak a oli silamarikasi
(gruspjaul ± NT husflyfudb HG-ps 1	όνους χωλιδωλημού στορρόσους. Ουσής ανάληση, τη Ιρυππημίας ορέλη
ինարաբուրչունը հեարավոր չէ առան	արև միջակոր հասակացիի վրա արև իրակարան դորապեր է
nusi, lezelud zisteph (zisteptinis) le fywd zis	արգան (շինությունների)
	Egited the edge-special and discuss products thereign applicables, special technical propolity type, platesting study to a technique and description as sold.
(միլանագության դջողմուանախափն	undat a
myndegenig bok galedali propo	(Deplet is whow that specially the displact of the during in
Ostpikuli benjang menang benjan Ostpikuli benjang menang	
աջորդականությամբ։	to a planta about and an familia dimensishing and miditallat
38-03-34-3-34-39-3	
. Up wasplatithy phhysesyspeck	nd wopolenjiy deelectrolpedyn gwishwywyny is ysteptywyniais
(whathad)), walayayayajining	
fee	with temployed extension of New Constitutions of Indonesia for the American States.
Suppose state of the second state of	publishin, awadehmarkinti) wykazeniepilipti wishing wikiwaji 2
arrunt, hustinaturiti N 5 huselbaduphi N 2.	ցատրաս, ապատեսությունը աշխատանքներն պետերեց առեզացն 3 5 ձևի, տեղեկացնում է իրավասու մարմերեն։
	s and a market ballet up of the selection of making and product
i. Omymingujulo lifeliulo dpur godile	aguið jókupupaljaki ti grupakkir læjkurinskip ljunni ti feluljakurg
шушпиць Кирингиф Сийриць	ոության օրենադրությանը, նախագծային փաստարդրերին և նորմատ
ոնինիկական պահանցներին համապ	
	101
сившихить ситтичносьное	in Uldsomer S
UPD-MITTER THAT THE TENNE	The second secon
County and agent forth	מתכווסד פפימוניספורי
18/ 24 55	
17.7 5.20 May 18.10	
10000000000000000000000000000000000000	
CL SUNNINGS CAREFORN APPL	